BRUHAT BANGALORE MAHANAGARA PALIKE

Construction of Samudhaya Bhavana Building and Bus shelter & providing grill fencing and other development works at 407 SFS park, 707 SFS park, Sri madivala machideva park and Major Sandeep Unnikrishnan Park of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants (PACKAGE-02).

Pre-measurement

Project Cost - 1000.00 Lakhs

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Bruhat Bengaluru Mahanagara Palike

Project Division, Yelahanka Zone

Name Of work : -Improvements and Development of Sri Madivala Machideva Park, Major Sandeep Unnikrishnan Park, in Attur Ward No-03 of Yelahanaka Assembly Constituency.

Job Code :-

Name of Agency :- Sri.K Lakshmi Narayana Reddy (M/S.LNR Ventures Constructions pvt.Ltd)

Bill No :- 1st and part bill

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
1	Demolishing cement concrete manually/ by mechanical means including disposal of material to the appropriate disposal area as per direction of Engineer-in-charge. (KPWD SR 2021-22, Volume-II, Item No.19.2.1, Page No.163)										
	Sri Madivala Machideva Park										
	0.00	15.00		1	15.00			0.45	0.10	0.68	west side S to N
	15.00	18.50		1	3.50			0.45	0.10	0.16	MN GATE
	18.50	28.20		1	9.70			0.45	0.10	0.44	
	28.20	43.20		1	15.00			0.45	0.10	0.68	w to s
	43.20	58.20		1	15.00			0.45	0.10	0.68	
	58.20	73.20		1	15.00			0.45	0.10	0.68	
	73.20	88.20		1	15.00			0.45	0.10	0.68	
	88.20	103.20		1	15.00			0.45	0.10	0.68	
	103.20	111.30		1	8.10			0.45	0.10	0.36	
	111.30	114.30		1	3.00			0.45	0.10	0.14	gate
	114.30	129.30		1	15.00			0.45	0.10	0.68	
	129.30	135.10		1	5.80			0.45	0.10	0.26	
	135.10	150.10		1	15.00			0.45	0.10	0.68	N to S
	150.10	165.10		1	15.00			0.45	0.10	0.68	Gate
	165.10	180.10		1	15.00			0.45	0.10	0.68	
	180.10	195.10		1	15.00			0.45	0.10	0.68	
	195.10	210.10		1	15.00			0.45	0.10	0.68	
	210.10	220.30		1	10.20			0.45	0.10	0.46	
	220.30	224.30		1	4.00			0.45	0.10	0.18	E to W
	224.30	227.10		1	2.80			0.45	0.10	0.13	GATE
	227.10	242.10		1	15.00			0.45	0.10	0.68	
	242.10	257.10		1	15.00			0.45	0.10	0.68	
	257.10	272.10		1	15.00			0.45	0.10	0.68	
	272.10	287.10		1	15.00			0.45	0.10	0.68	
	287.10	302.10		1	15.00			0.45	0.10	0.68	
	302.10	317.10		1	15.00			0.45	0.10	0.68	
	317.10	333.10		1	16.00			0.45	0.10	0.72	
	mahayogi vemanna park									14.99	
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.10	0.68	south side unnikrishnan road to north side
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.10	0.68	m gate
	30.00	45.00		1	15.00	0.45	0.45	0.45	0.10	0.68	
	45.00	59.60		1	14.60	0.45	0.45	0.45	0.10	0.66	

19.70

Executive Engineer
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

04/09/22

Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	59.60	74.60		1	15.00	0.45	0.45	0.45	0.10	0.68	Sfs mn rd west to east
	74.60	89.60		1	15.00	0.45	0.45	0.45	0.10	0.68	
	89.60	104.60		1	15.00	0.45	0.45	0.45	0.10	0.68	
	104.60	119.60		1	15.00	0.45	0.45	0.45	0.10	0.68	
	119.60	134.60		1	15.00	0.45	0.45	0.45	0.10	0.68	
	134.60	149.60		1	15.00	0.45	0.45	0.45	0.10	0.68	
	149.60	164.20		1	14.60	0.45	0.45	0.45	0.10	0.66	
	164.20	165.70		1	1.50	0.45	0.45	0.45	0.10	0.07	Gate
	165.70	180.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	180.70	195.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	195.70	210.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	210.70	225.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	225.70	240.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	240.70	255.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	255.70	260.90		1	5.20	0.45	0.45	0.45	0.10	0.23	
	260.90	275.90		1	15.00	0.45	0.45	0.45	0.10	0.68	East side N to S
	275.90	279.30		1	3.40	0.45	0.45	0.45	0.10	0.15	
	279.30	282.90		1	3.60	0.45	0.45	0.45	0.10	0.16	Mn gate
	282.90	294.70		1	11.80	0.45	0.45	0.45	0.10	0.53	
	Unnikrishnan parlel park										
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.10	0.68	south side unnikrishnan
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.10	0.68	
	30.00	32.70		1	2.70	0.45	0.45	0.45	0.10	0.12	
	32.70	47.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	47.70	62.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	62.70	77.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	77.70	92.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	92.70	107.70		1	15.00	0.45	0.45	0.45	0.10	0.68	
	107.70	118.80		1	11.10	0.45	0.45	0.45	0.10	0.50	
	118.80	122.45		1	3.65	0.45	0.45	0.45	0.10	0.16	Mn gate
	122.45	137.45		1	15.00	0.45	0.45	0.45	0.10	0.67	
	137.45	152.45		1	15.00	0.45	0.45	0.45	0.10	0.68	
	152.45	167.45		1	15.00	0.45	0.45	0.45	0.10	0.68	
	167.45	182.45		1	15.00	0.45	0.45	0.45	0.10	0.68	
	182.45	185.55		1	3.10	0.45	0.45	0.45	0.10	0.14	
	185.55	200.55		1	15.00	0.45	0.45	0.45	0.10	0.68	
	200.55	215.55		1	15.00	0.45	0.45	0.45	0.10	0.68	
	215.55	230.55		1	15.00	0.45	0.45	0.45	0.10	0.68	
	230.55	245.55		1	15.00	0.45	0.45	0.45	0.10	0.68	
	245.55	251.55		1	6.00	0.45	0.45	0.45	0.10	0.27	

39.57

Contractor

Consultant

04/09

Assistant Engineer

Assistant Executive Engineer

Gr 39.57

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	Rajarathnao park										
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.10	0.68	East side to west side
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.10	0.68	
	30.00	45.00		1	15.00	0.45	0.45	0.45	0.10	0.68	
	45.00	60.00		1	15.00	0.45	0.45	0.45	0.10	0.68	
	60.00	73.10		1	13.10	0.45	0.45	0.45	0.10	0.59	west side
	73.10	88.10		1	15.00	0.45	0.45	0.45	0.10	0.68	
	88.10	103.10		1	15.00	0.45	0.45	0.45	0.10	0.68	
	103.10	114.40		1	11.30	0.45	0.45	0.45	0.10	0.51	
	114.40	120.00		1	5.60	0.45	0.45	0.45	0.10	0.25	west side to east
	120.00	123.50		1	3.50	0.45	0.45	0.45	0.10	0.16	
	123.50	126.15		1	2.65	0.45	0.45	0.45	0.10	0.12	MN gate
	126.15	141.15		1	15.00	0.45	0.45	0.45	0.10	0.67	
	141.15	156.15		1	15.00	0.45	0.45	0.45	0.10	0.68	
	156.15	171.15		1	15.00	0.45	0.45	0.45	0.10	0.68	
	171.15	178.40		1	7.25	0.45	0.45	0.45	0.10	0.33	
								Total		47.60	Cum

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
2	Demolishing stone rubble masonry In cement mortar manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the appropriate disposal area as per direction of Engineerin- charge. (KPWD SR 2021-22, Volume-II, Item No.19.9.2, Page No.163)										
	Sri Madivala Machideva Park										
	Below Ground										
	0.00	15.00		1	15.00			0.60	0.20	1.80	west side S to N
	15.00	18.50		1	3.50			0.60	0.20	0.42	MN GATE
	18.50	28.20		1	9.70			0.60	0.20	1.16	
	28.20	43.20		1	15.00			0.60	0.20	1.80	w to s
	43.20	58.20		1	15.00			0.60	0.20	1.80	
	58.20	73.20		1	15.00			0.60	0.20	1.80	
	73.20	88.20		1	15.00			0.60	0.20	1.80	
	88.20	103.20		1	15.00			0.60	0.20	1.80	
	103.20	111.30		1	8.10			0.60	0.20	0.97	
	111.30	114.30		1	3.00			0.60	0.20	0.36	gate
	114.30	129.30		1	15.00			0.60	0.20	1.80	
	129.30	135.10		1	5.80			0.60	0.20	0.70	
	135.10	150.10		1	15.00			0.60	0.20	1.80	N to S
	150.10	165.10		1	15.00			0.60	0.20	1.80	Gate
	165.10	180.10		1	15.00			0.60	0.20	1.80	
	180.10	195.10		1	15.00			0.60	0.20	1.80	
	195.10	210.10		1	15.00			0.60	0.20	1.80	
	210.10	220.30		1	10.20			0.60	0.20	1.22	
	220.30	224.30		1	4.00			0.60	0.20	0.48	E to W
	224.30	227.10		1	2.80			0.60	0.20	0.34	GATE
	227.10	242.10		1	15.00			0.60	0.20	1.80	
	242.10	257.10		1	15.00			0.60	0.20	1.80	
	257.10	272.10		1	15.00			0.60	0.20	1.80	
	272.10	287.10		1	15.00			0.60	0.20	1.80	
	287.10	302.10		1	15.00			0.60	0.20	1.80	
	302.10	317.10		1	15.00			0.60	0.20	1.80	
	317.10	333.10		1	16.00			0.60	0.20	1.92	
	Above Ground										
	0.00	15.00		1	15.00			0.45	0.40	2.70	
	15.00	18.50		1	3.50			0.45	0.40	0.63	MN-GATE
	18.50	28.20		1	9.70			0.45	0.40	1.75	
	28.20	43.20		1	15.00			0.45	0.40	2.70	w to s
	43.20	58.20		1	15.00			0.45	0.40	2.70	
	58.20	73.20		1	15.00			0.45	0.40	2.70	
	73.20	88.20		1	15.00			0.45	0.40	2.70	
	88.20	103.20		1	15.00			0.45	0.40	2.70	
	103.20	111.30		1	8.10			0.45	0.40	1.46	
	111.30	114.30		1	3.00			0.45	0.40	0.54	gate
	114.30	129.30		1	15.00			0.45	0.40	2.70	
	129.30	135.10		1	5.80			0.45	0.40	1.04	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, BMN-GATE

Contractor

Consultant

05/09
Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	135.10	150.10		1	15.00			0.45	0.40	2.70	N to S
	150.10	165.10		1	15.00			0.45	0.40	2.70	Gate
	165.10	180.10		1	15.00			0.45	0.40	2.70	
	180.10	195.10		1	15.00			0.45	0.40	2.70	
	195.10	210.10		1	15.00			0.45	0.40	2.70	
	210.10	220.30		1	10.20			0.45	0.40	1.84	
	220.30	224.30		1	4.00			0.45	0.40	0.72	E to W
	224.30	227.10		1	2.80			0.45	0.40	0.50	GATE
	227.10	242.10		1	15.00			0.45	0.40	2.70	
	242.10	257.10		1	15.00			0.45	0.40	2.70	
	257.10	272.10		1	15.00			0.45	0.40	2.70	
	272.10	287.10		1	15.00			0.45	0.40	2.70	
	287.10	302.10		1	15.00			0.45	0.40	2.70	
	302.10	317.10		1	15.00			0.45	0.40	2.70	
	317.10	333.10		1	16.00			0.45	0.40	2.88	
	mahayogi vemanna park										
	0.00	15.00		1	15.00	0.60	0.60	0.60	0.20	1.80	south side unnikrishnan road to north side
	15.00	30.00		1	15.00	0.60	0.60	0.60	0.20	1.80	m gate
	30.00	45.00		1	15.00	0.60	0.60	0.60	0.20	1.80	
	45.00	59.60		1	14.60	0.60	0.60	0.60	0.20	1.75	
	59.60	74.60		1	15.00	0.60	0.60	0.60	0.20	1.80	Sfs mn rd west to east
	74.60	89.60		1	15.00	0.60	0.60	0.60	0.20	1.80	
	89.60	104.60		1	15.00	0.60	0.60	0.60	0.20	1.80	
	104.60	119.60		1	15.00	0.60	0.60	0.60	0.20	1.80	
	119.60	134.60		1	15.00	0.60	0.60	0.60	0.20	1.80	
	134.60	149.60		1	15.00	0.60	0.60	0.60	0.20	1.80	
	149.60	164.20		1	14.60	0.60	0.60	0.60	0.20	1.75	
	164.20	165.70		1	1.50	0.60	0.60	0.60	0.20	0.18	Gate
	165.70	180.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	180.70	195.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	195.70	210.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	210.70	225.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	225.70	240.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	240.70	255.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	255.70	260.90		1	5.20	0.60	0.60	0.60	0.20	0.62	
	260.90	275.90		1	15.00	0.60	0.60	0.60	0.20	1.80	East side N to S
	275.90	279.30		1	3.40	0.60	0.60	0.60	0.20	0.41	
	279.30	282.90		1	3.60	0.60	0.60	0.60	0.20	0.43	Mn gate
	282.90	294.70		1	11.80	0.60	0.60	0.60	0.20	1.42	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

Contractor

TEJUS CONSULTANTS
Consultant

05/09

Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	Unnikrishnan parlel park										
	0.00	15.00		1	15.00	0.60	0.60	0.60	0.20	1.80	south side unnikrishnan road to north side
	15.00	30.00		1	15.00	0.60	0.60	0.60	0.20	1.80	
	30.00	32.70		1	2.70	0.60	0.60	0.60	0.20	0.32	
	32.70	47.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	47.70	62.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	62.70	77.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	77.70	92.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	92.70	107.70		1	15.00	0.60	0.60	0.60	0.20	1.80	
	107.70	118.80		1	11.10	0.60	0.60	0.60	0.20	1.33	
	118.80	122.45		1	3.65	0.60	0.60	0.60	0.20	0.44	Mn gate
	122.45	137.45		1	15.00	0.60	0.60	0.60	0.20	1.80	
	137.45	152.45		1	15.00	0.60	0.60	0.60	0.20	1.80	
	152.45	167.45		1	15.00	0.60	0.60	0.60	0.20	1.80	
	167.45	182.45		1	15.00	0.60	0.60	0.60	0.20	1.80	
	182.45	185.55		1	3.10	0.60	0.60	0.60	0.20	0.37	up to gate
	185.55	200.55		1	15.00	0.60	0.60	0.60	0.20	1.80	east side N to S
	200.55	215.55		1	15.00	0.60	0.60	0.60	0.20	1.80	
	215.55	230.55		1	15.00	0.60	0.60	0.60	0.20	1.80	
	230.55	245.55		1	15.00	0.60	0.60	0.60	0.20	1.80	
	245.55	251.55		1	6.00	0.60	0.60	0.60	0.20	0.72	
	Rajarathnao park										
	0.00	15.00		1	15.00	0.60	0.60	0.60	0.20	1.80	East side to west side
	15.00	30.00		1	15.00	0.60	0.60	0.60	0.20	1.80	
	30.00	45.00		1	15.00	0.60	0.60	0.60	0.20	1.80	
	45.00	60.00		1	15.00	0.60	0.60	0.60	0.20	1.80	
	60.00	73.10		1	13.10	0.60	0.60	0.60	0.20	1.57	west side
	73.10	88.10		1	15.00	0.60	0.60	0.60	0.20	1.80	
	88.10	103.10		1	15.00	0.60	0.60	0.60	0.20	1.80	
	103.10	114.40		1	11.30	0.60	0.60	0.60	0.20	1.36	
	114.40	120.00		1	5.60	0.60	0.60	0.60	0.20	0.67	west side to east
	120.00	123.50		1	3.50	0.60	0.60	0.60	0.20	0.42	
	123.50	126.15		1	2.65	0.60	0.60	0.60	0.20	0.32	MN gate
	126.15	141.15		1	15.00	0.60	0.60	0.60	0.20	1.80	
	141.15	156.15		1	15.00	0.60	0.60	0.60	0.20	1.80	
	156.15	171.15		1	15.00	0.60	0.60	0.60	0.20	1.80	
	171.15	178.40		1	7.25	0.60	0.60	0.60	0.20	0.87	
	mahayogi vemanna park										
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.40		south side road to north side

Contractor

Consultant

Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.40	2.70	m gate
	30.00	45.00		1	15.00	0.45	0.45	0.45	0.40	2.70	
	45.00	59.60		1	14.60	0.45	0.45	0.45	0.40	2.63	
	59.60	74.60		1	15.00	0.45	0.45	0.45	0.40	2.70	Sfs mn rd west to east
	74.60	89.60		1	15.00	0.45	0.45	0.45	0.40	2.70	
	89.60	104.60		1	15.00	0.45	0.45	0.45	0.40	2.70	
	104.60	119.60		1	15.00	0.45	0.45	0.45	0.40	2.70	
	119.60	134.60		1	15.00	0.45	0.45	0.45	0.40	2.70	
	134.60	149.60		1	15.00	0.45	0.45	0.45	0.40	2.70	
	149.60	164.20		1	14.60	0.45	0.45	0.45	0.40	2.63	
	164.20	165.70		0	1.50	0.45	0.45	0.45	0.40	0.00	Gate
	165.70	180.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	180.70	195.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	195.70	210.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	210.70	225.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	225.70	240.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	240.70	255.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	255.70	260.90		1	5.20	0.45	0.45	0.45	0.40	A0.94	
	260.90	275.90		1	15.00	0.45	0.45	0.45	0.40	2.70	East side N to S
	275.90	279.30		1	3.40	0.45	0.45	0.45	0.40	0.61	
	279.30	282.90		0	3.60	0.45	0.45	0.45	0.40	0.00	Mn gate
	282.90	294.70		1	11.80	0.45	0.45	0.45	0.40	2.12	
	Unnikrishnan parlel park										
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.40	2.70	south side unnikrishnan road to north side
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.40	2.70	
	30.00	32.70		1	2.70	0.45	0.45	0.45	0.40	0.49	
	32.70	47.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	47.70	62.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	62.70	77.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	77.70	92.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	92.70	107.70		1	15.00	0.45	0.45	0.45	0.40	2.70	
	107.70	118.80		1	11.10	0.45	0.45	0.45	0.40	2.00	
	118.80	122.45		1	3.65	0.45	0.45	0.45	0.40	0.66	Mn gate one
	122.45	137.45		1	15.00	0.45	0.45	0.45	0.40	2.70	
	137.45	152.45		1	15.00	0.45	0.45	0.45	0.40	2.70	
	152.45	167.45		1	15.00	0.45	0.45	0.45	0.40	2.70	
	167.45	182.45		1	15.00	0.45	0.45	0.45	0.40	2.70	
	182.45	185.55		1	3.10	0.45	0.45	0.45	0.40	0.56	up to gate
	185.55	200.55		1	15.00	0.45	0.45	0.45	0.40	2.70	east side N to S
	200.55	215.55		1	15.00	0.45	0.45	0.45	0.40	2.70	
	215.55	230.55		1	15.00	0.45	0.45	0.45	0.40	2.70	
	230.55	245.55		1	15.00	0.45	0.45	0.45	0.40	2.70	

Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore

Assistant Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore

Contractor

Consultant

Assistant Engineer 01/09

Assistant Executive Engineer

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	245.55	251.55		1	6.00	0.45	0.45	0.45	0.40	1.08	
	Rajarathnao park										
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.40	2.70	East side to west side
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.40	2.70	
	30.00	45.00		1	15.00	0.45	0.45	0.45	0.40	2.70	
	45.00	60.00		1	15.00	0.45	0.45	0.45	0.40	2.70	
	60.00	73.10		1	13.10	0.45	0.45	0.45	0.40	2.36	west side
	73.10	88.10		1	15.00	0.45	0.45	0.45	0.40	2.70	
	88.10	103.10		1	15.00	0.45	0.45	0.45	0.40	2.70	
	103.10	114.40		1	11.30	0.45	0.45	0.45	0.40	2.03	
	114.40	120.00		1	5.60	0.45	0.45	0.45	0.40	1.01	west side to east
	120.00	123.50		1	3.50	0.45	0.45	0.45	0.40	0.63	
	123.50	126.15		1	2.65	0.45	0.45	0.45	0.40	0.48	MN gate
	126.15	141.15		1	15.00	0.45	0.45	0.45	0.40	2.70	
	141.15	156.15		1	15.00	0.45	0.45	0.45	0.40	2.70	
	156.15	171.15		1	15.00	0.45	0.45	0.45	0.40	2.70	
	171.15	178.40		1	7.25	0.45	0.45	0.45	0.40	1.31	
								Total		316.41	Cum

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant Engineer 07/09

Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
3	Earth work in surface excavation by mechanical means for lowering & leveling the ground without blasting for all works other than foundation in Ordinary/Soft rock & depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work In Ordinary/Soft rock upto 300mm depth. (KPWD SR 2021-22, Volume-I, Item No.1.13, Page No.8)										
	Sri Madivala Machideva Park										
	Inside Path-Way										
	0.00	15.00		1	15.00	2.20	2.20	2.20	0.20	6.60	
	15.00	30.00		1	15.00	2.20	2.00	2.10	0.20	6.30	
	30.00	45.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
	45.00	60.00		1	15.00	2.00	2.10	2.05	0.20	6.15	
	60.00	75.00		1	15.00	2.10	2.00	2.05	0.20	6.15	
	75.00	90.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
	90.00	105.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
	105.00	120.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
	120.00	135.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
	135.00	150.00		1	15.00	2.00	2.10	2.05	0.20	6.15	
	150.00	165.00		1	15.00	2.10	2.40	2.25	0.20	6.75	
	165.00	175.00		1	10.00	2.40	3.00	2.70	0.20	5.40	
	175.00	190.00		1	15.00	2.10	2.10	2.10	0.20	6.30	
	190.00	205.00		1	15.00	2.10	2.00	2.05	0.20	6.15	
	205.00	220.00		1	15.00	2.00	2.10	2.05	0.20	6.15	
	220.00	235.00		1	15.00	2.10	2.10	2.10	0.20	6.30	
	235.00	250.00		1	15.00	2.10	2.10	2.10	0.20	6.30	
	250.00	255.00		1	5.00	2.10	2.00	2.05	0.20	2.05	
	Enterance Path-Way										
	0.00	15.00		1	15.00	2.35	2.00	2.18	0.20	6.33	
	15.00	28.90		1	13.90	2.00	2.00	2.00	0.20	5.56	
	Enterance Roadside										
	0.00	15.00		1	15.00	2.20	2.10	2.15	0.20	6.45	
	15.00	28.40		1	13.40	2.10	2.10	2.10	0.20	5.63	
	Out Side Path-Way			1	11.00	2.20	2.15	2.18	0.20	4.79	
	Benches			1	2.20			1.40	0.20	0.62	
				1	2.20			1.50	0.20	0.66	
				1	2.20			1.20	0.20	0.53	
				1	2.20			1.60	0.20	0.70	
				1	2.20			2.20	0.20	0.97	
				1	2.20			1.50	0.20	0.66	
	Unnikrishnan Park (cycle track)										
	0.00	15.00		1	15.00			4.50	0.20	13.50	
	15.00	30.00		1	15.00			4.50	0.20	13.50	
	30.00	45.00		1	15.00			4.50	0.20	13.50	
	45.00	60.00		1	15.00			4.50	0.20	13.50	
	60.00	75.00		1	15.00			4.50	0.20	13.50	
	75.00	90.00		1	15.00			4.50	0.20	13.50	
	90.00	104.50		1	14.50			4.50	0.20	13.05	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

5/09
Assistant Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
Assistant Executive Engineer
BBMP, Bangalore - 92

Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
mahayogi vemanna park pathway										
0.00	15.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
15.00	30.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
30.00	45.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
45.00	60.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
60.00	75.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
75.00	90.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
90.00	105.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
105.00	120.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
120.00	135.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
135.00	150.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
150.00	165.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
165.00	180.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
180.00	195.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
195.00	210.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
210.00	225.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
225.00	240.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
240.00	255.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
255.00	270.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
270.00	285.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
285.00	300.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
300.00	315.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
315.00	330.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
330.00	345.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
345.00	360.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
360.00	370.00		1	10.00	2.00	2.00	2.00	0.20	4.00	
shoulder drain										
0.00	10.50		1	10.50	0.75	0.75	0.75	0.20	1.58	
Rajarathnao park (pathway)										
0.00	15.00		1	15.00	1.80	1.80	1.80	0.20	5.40	
15.00	34.80		1	19.80	1.80	2.00	1.90	0.20	7.52	
34.80	49.00		1	14.20	2.00	1.85	1.93	0.20	5.47	
49.00	69.00		1	20.00	1.85	2.00	1.93	0.20	7.70	
69.00	84.00		1	15.00	2.00	1.80	1.90	0.20	5.70	
84.00	99.00		1	15.00	1.80	1.80	1.80	0.20	5.40	
99.00	114.00		1	15.00	1.80	1.80	1.80	0.20	5.40	
114.00	129.40		1	15.40	1.80	1.80	1.80	0.20	5.54	
129.40	144.40		1	15.00	2.70	1.80	2.25	0.20	6.75	
144.40	150.40		1	6.00	2.70	3.40	3.05	0.20	3.66	
Gate Portion										
0.00	1.80		1	1.80	2.70	3.90	3.30	0.20	1.19	
extra road side										
0.00	15.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
15.00	30.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
30.00	45.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
45.00	60.00		1	15.00	2.00	2.00	2.00	0.20	6.00	
60.00	65.40		1	5.40	2.00	2.00	2.00	0.20	2.16	
65.40	69.00		0	3.60	2.00	2.00	2.00	0.20	0.00	TC

223.188

469.35

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant Engineer 06/9

Assistant Executive Engineer

Cf 469.35

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	69.00	87.00		1	18.00	2.00	2.00	2.00	0.20	7.20	
	mahayogi vemanna park										
	Benches			4	2.20	2.00			0.20	3.52	
				4	2.20	1.50			0.20	2.64	
				3	2.20	1.80			0.20	2.38	
				2	2.20	2.20			0.20	1.94	
	Rajarathno park										
				1	2.20	1.20			0.20	0.53	
				1	2.20	1.50			0.20	0.66	
				1	2.20	1.35			0.20	0.59	
				2	2.20	2.20			0.20	1.94	
				1	2.20	1.70			0.20	0.75	
				2	2.20	1.80			0.20	1.58	
	valmiki park										
				6	2.10	1.50			0.20	3.78	
				1	2.10	1.20			0.20	0.50	
				3	2.10	1.35			0.20	1.70	
	Extra portion for Benches										
	0.00	4.30		1	4.30	4.50	2.00	3.25	0.20	3.87	
	4.30	11.50		1	7.20	0.80	6.00	3.40	0.20	1.15	
	vemana park side drain										
	desilt										
	0.00	15.00		1	15.00	0.60	0.60	0.60	0.60	5.40	
	15.00	30.00		1	15.00	0.60	0.60	0.60	0.60	5.40	
	30.00	45.00		1	15.00	0.60	0.60	0.60	0.60	5.40	
	45.00	61.70		1	16.70	0.60	0.60	0.60	0.60	6.01	
								Total		526.29	Cum

506.40

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

07/09

Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
4	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. (KPWD SR 2021-22, Volume-I, Item No.1.4.1, Page No.5)										
	Sri Madivala Machideva Park										
	E/W For SSM										
	0.00	15.00		1	15.00			0.90	0.75	10.13	west side S to N
	15.00	18.50		1	3.50			0.90	0.75	2.36	MN GATE
	18.50	28.20		1	9.70			0.90	0.75	6.55	
	28.20	43.20		1	15.00			0.90	0.75	10.13	w to s
	43.20	58.20		1	15.00			0.90	0.75	10.13	
	58.20	73.20		1	15.00			0.90	0.75	10.13	
	73.20	88.20		1	15.00			0.90	0.75	10.13	
	88.20	103.20		1	15.00			0.90	0.75	10.13	
	103.20	111.30		1	8.10			0.90	0.75	5.47	
	111.30	114.30		1	3.00			0.90	0.75	2.03	gate
	114.30	129.30		1	15.00			0.90	0.75	10.13	
	129.30	135.10		1	5.80			0.90	0.75	3.92	
	135.10	150.10		1	15.00			0.90	0.75	10.13	N to S
	150.10	165.10		1	15.00			0.90	0.75	10.13	Gate
	165.10	180.10		1	15.00			0.90	0.75	10.13	
	180.10	195.10		1	15.00			0.90	0.75	10.13	
	195.10	210.10		1	15.00			0.90	0.75	10.13	
	210.10	220.30		1	10.20			0.90	0.75	6.88	
	220.30	224.30		1	4.00			0.90	0.75	2.70	E to W
	224.30	227.10		1	2.80			0.90	0.75	1.89	GATE
	227.10	242.10		1	15.00			0.90	0.75	10.13	
	242.10	257.10		1	15.00			0.90	0.75	10.13	
	257.10	272.10		1	15.00			0.90	0.75	10.13	
	272.10	287.10		1	15.00			0.90	0.75	10.13	
	287.10	302.10		1	15.00			0.90	0.75	10.13	
	302.10	317.10		1	15.00			0.90	0.75	10.13	
	317.10	333.10		1	16.00			0.90	0.75	10.80	
	Unnikrishnan Park (cycle track)										
	For SSM										
	0.00	15.00		1	15.00			0.90	0.75	10.13	
	15.00	30.00		1	15.00			0.90	0.75	10.13	
	30.00	45.00		1	15.00			0.90	0.75	10.13	
	45.00	60.00		1	15.00			0.90	0.75	10.13	
	60.00	75.00		1	15.00			0.90	0.75	10.13	
	75.00	90.00		1	15.00			0.90	0.75	10.13	
	90.00	104.50		1	14.50			0.90	0.75	9.79	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

295-38

Contractor | Consultant | Assistant Engineer | Assistant Executive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
										C/F 295.38	
	For Culvert			1	6.80			1.30	1.25	11.05	
				1	4.20			1.30	1.25	6.83	
				1	7.50			1.30	1.25	12.19	
	SSM Drain										
	0.00	15.00		1	15.00			1.80	1.00	27.00	
	15.00	30.00		1	15.00			1.80	1.00	27.00	
	30.00	45.00		1	15.00			1.80	1.00	27.00	
	45.00	57.00		1	12.00			1.80	1.00	21.60	
	mahayogi vemanna park										
	0.00	15.00		1	15.00	0.90	0.90	0.90	0.75	10.13	south side unnikrishnan road to north side
	15.00	30.00		1	15.00	0.90	0.90	0.90	0.75	10.13	m gate
	30.00	45.00		1	15.00	0.90	0.90	0.90	0.75	10.13	
	45.00	59.60		1	14.60	0.90	0.90	0.90	0.75	9.86	
	59.60	74.60		1	15.00	0.90	0.90	0.90	0.75	10.13	Sfs mn rd west to east
	74.60	89.60		1	15.00	0.90	0.90	0.90	0.75	10.13	
	89.60	104.60		1	15.00	0.90	0.90	0.90	0.75	10.13	
	104.60	119.60		1	15.00	0.90	0.90	0.90	0.75	10.13	
	119.60	134.60		1	15.00	0.90	0.90	0.90	0.75	10.13	
	134.60	149.60		1	15.00	0.90	0.90	0.90	0.75	10.13	
	149.60	164.20		1	14.60	0.90	0.90	0.90	0.75	9.86	
	164.20	165.70		0	1.50	0.90	0.90	0.90	0.75	0.00	Gate
	165.70	180.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	180.70	195.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	195.70	210.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	210.70	225.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	225.70	240.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	240.70	255.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	255.70	260.90		1	5.20	0.90	0.90	0.90	0.75	3.51	
	260.90	275.90		1	15.00	0.90	0.90	0.90	0.75	10.13	East side N to S
	275.90	279.30		1	3.40	0.90	0.90	0.90	0.75	2.29	
	279.30	282.90		0	3.60	0.90	0.90	0.90	0.75	0.00	Mn gate
	282.90	294.70		1	11.80	0.90	0.90	0.90	0.75	7.97	
	SSM Drain										
	0.00	15.00		1	15.00	0.75	0.75	0.75	0.60	6.75	
	15.00	30.00		1	15.00	0.75	0.75	0.75	0.60	6.75	
	30.00	45.00		1	15.00	0.75	0.75	0.75	0.60	6.75	
	45.00	60.00		1	15.00	0.75	0.75	0.75	0.60	6.75	
	60.00	75.00		1	15.00	0.75	0.75	0.75	0.60	6.75	
	75.00	87.00		1	12.00	0.75	0.75	0.75	0.60	5.40	
	0.00	13.90		1	13.90	0.60	0.60	0.60	0.60	5.00	
										667.68	

Contractor

TEJUS CONSULTANTS Consultant

Assistant Engineer

Assistant Exexutive Engineer

Executive Engineer
Project Division
BBMP, Yelahanka Zone
Bangalore - 92

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
										567.68	
	Unnikrishnan parlrel park										
	0.00	15.00		1	15.00	0.90	0.90	0.90	0.75	10.13	south side unnikrishnan road to north side
	15.00	30.00		1	15.00	0.90	0.90	0.90	0.75	10.13	
	30.00	32.70		1	2.70	0.90	0.90	0.90	0.75	1.82	
	32.70	47.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	47.70	62.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	62.70	77.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	77.70	92.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	92.70	107.70		1	15.00	0.90	0.90	0.90	0.75	10.13	
	107.70	118.80		1	11.10	0.90	0.90	0.90	0.75	7.49	
	118.80	122.45		0	3.65	0.90	0.90	0.90	0.75	0.00	Mn gate
	122.45	137.45		1	15.00	0.90	0.90	0.90	0.75	10.13	
	137.45	152.45		1	15.00	0.90	0.90	0.90	0.75	10.13	
	152.45	167.45		1	15.00	0.90	0.90	0.90	0.75	10.13	
	167.45	182.45		1	15.00	0.90	0.90	0.90	0.75	10.13	
	182.45	185.55		1	3.10	0.90	0.90	0.90	0.75	2.09	up to gate
	185.55	200.55		1	15.00	0.90	0.90	0.90	0.75	10.13	east side N to S
	200.55	215.55		1	15.00	0.90	0.90	0.90	0.75	10.13	
	215.55	230.55		1	15.00	0.90	0.90	0.90	0.75	10.13	
	230.55	245.55		1	15.00	0.90	0.90	0.90	0.75	10.13	
	245.55	251.55		1	6.00	0.90	0.90	0.90	0.75	4.05	
	Rajarathnao park										
	0.00	15.00		1	15.00	0.90	0.90	0.90	0.75	10.13	East side to west
	15.00	30.00		1	15.00	0.90	0.90	0.90	0.75	10.13	
	30.00	45.00		1	15.00	0.90	0.90	0.90	0.75	10.13	
	45.00	60.00		1	15.00	0.90	0.90	0.90	0.75	10.13	
	60.00	73.10		1	13.10	0.90	0.90	0.90	0.75	8.84	west side
	73.10	88.10		1	15.00	0.90	0.90	0.90	0.75	10.13	
	88.10	103.10		1	15.00	0.90	0.90	0.90	0.75	10.13	
	103.10	114.40		1	11.30	0.90	0.90	0.90	0.75	7.63	
	114.40	120.00		1	5.60	0.90	0.90	0.90	0.75	3.78	west side to east
	120.00	123.50		1	3.50	0.90	0.90	0.90	0.75	2.36	
	123.50	126.15		0	2.65	0.90	0.90	0.90	0.75	0.00	MN gate
	126.15	141.15		1	15.00	0.90	0.90	0.90	0.75	10.13	
	141.15	156.15		1	15.00	0.90	0.90	0.90	0.75	10.13	
	156.15	171.15		1	15.00	0.90	0.90	0.90	0.75	10.13	
	171.15	178.40		1	7.25	0.90	0.90	0.90	0.75	4.89	
									Total	953.64	Cum

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 9

Contractor

TURUS CONSULTANTS

Consultant

Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
7	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates (KPWD SR 2021-22, Volume-I, Item No.2.1.3, Page No.15)										
	Sri Madivala Machideva Park										
	For SSM										
	0.00	15.00		1	15.00			0.90	0.15	2.03	
	15.00	18.50		1	3.50			0.90	0.15	0.47	
	18.50	28.20		1	9.70			0.90	0.15	1.31	
	28.20	43.20		1	15.00			0.90	0.15	2.03	
	43.20	58.20		1	15.00			0.90	0.15	2.03	
	58.20	73.20		1	15.00			0.90	0.15	2.03	
	73.20	88.20		1	15.00			0.90	0.15	2.03	
	88.20	103.20		1	15.00			0.90	0.15	2.03	
	103.20	111.30		1	8.10			0.90	0.15	1.09	
	111.30	114.30		1	3.00			0.90	0.15	0.41	
	114.30	129.30		1	15.00			0.90	0.15	2.03	
	129.30	135.10		1	5.80			0.90	0.15	0.78	
	135.10	150.10		1	15.00			0.90	0.15	2.03	
	150.10	165.10		1	15.00			0.90	0.15	2.03	
	165.10	180.10		1	15.00			0.90	0.15	2.03	
	180.10	195.10		1	15.00			0.90	0.15	2.03	
	195.10	210.10		1	15.00			0.90	0.15	2.03	
	210.10	220.30		1	10.20			0.90	0.15	1.38	
	220.30	224.30		1	4.00			0.90	0.15	0.54	
	224.30	227.10		1	2.80			0.90	0.15	0.38	
	227.10	242.10		1	15.00			0.90	0.15	2.03	
	242.10	257.10		1	15.00			0.90	0.15	2.03	
	257.10	272.10		1	15.00			0.90	0.15	2.03	
	272.10	287.10		1	15.00			0.90	0.15	2.03	
	287.10	302.10		1	15.00			0.90	0.15	2.03	
	302.10	317.10		1	15.00			0.90	0.15	2.03	
	317.10	333.10		1	16.00			0.90	0.15	2.16	
	Sri Madivala Machideva Park										
	Inside Path-Way										
	0.00	15.00		1	15.00	2.20	2.20	2.20	0.10	3.30	
	15.00	30.00		1	15.00	2.20	2.00	2.10	0.10	3.15	
	30.00	45.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	45.00	60.00		1	15.00	2.00	2.10	2.05	0.10	3.08	
	60.00	75.00		1	15.00	2.10	2.00	2.05	0.10	3.08	
	75.00	90.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	90.00	105.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	105.00	120.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	120.00	135.00		1	15.00	2.00	2.00	2.00	0.10	3.00	

Asst. Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

TEJUS CONSULTANTS
Consultant

Assistant Engineer 10/9

Assistant Executive Engineer

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	135.00	150.00		1	15.00	2.00	2.10	2.05	0.10	3.08	
	150.00	165.00		1	15.00	2.10	2.40	2.25	0.10	3.38	
	165.00	175.00		1	10.00	2.40	3.00	2.70	0.10	2.70	
	175.00	190.00		1	15.00	2.10	2.10	2.10	0.10	3.15	
	190.00	205.00		1	15.00	2.10	2.00	2.05	0.10	3.08	
	205.00	220.00		1	15.00	2.00	2.10	2.05	0.10	3.08	
	220.00	235.00		1	15.00	2.10	2.10	2.10	0.10	3.15	
	235.00	250.00		1	15.00	2.10	2.10	2.10	0.10	3.15	
	250.00	255.00		1	5.00	2.10	2.00	2.05	0.10	1.03	
	Enterance Path-Way										
	0.00	15.00		1	15.00	2.35	2.00	2.18	0.10	3.26	
	15.00	28.90		1	13.90	2.00	2.00	2.00	0.10	2.78	
	Enterance Roadside										
	0.00	15.00		1	15.00	2.20	2.10	2.15	0.10	3.23	
	15.00	28.40		1	13.40	2.10	2.10	2.10	0.10	2.81	
	Out Side Path-Way			1	11.00	2.20	2.15	2.18	0.10	2.39	
	Benches			1	2.20			1.40	0.15	0.46	
				1	2.20			1.50	0.15	0.50	
				1	2.20			1.20	0.15	0.40	
				1	2.20			1.60	0.15	0.53	
				1	2.20			2.20	0.15	0.73	
				1	2.20			1.50	0.15	0.50	
	For Kerb										
	Sri Madivala Machideva Park										
	LHS										
	0.00	15.00		1	15.00			0.20	0.10	0.30	
	15.00	30.00		1	15.00			0.20	0.10	0.30	
	30.00	45.00		1	15.00			0.20	0.10	0.30	
	45.00	60.00		1	15.00			0.20	0.10	0.30	
	60.00	75.00		1	15.00			0.20	0.10	0.30	
	75.00	90.00		1	15.00			0.20	0.10	0.30	
	90.00	105.00		1	15.00			0.20	0.10	0.30	
	105.00	120.00		1	15.00			0.20	0.10	0.30	
	120.00	135.00		1	15.00			0.20	0.10	0.30	
	135.00	150.00		1	15.00			0.20	0.10	0.30	
	150.00	165.00		1	15.00			0.20	0.10	0.30	
	165.00	175.00		1	10.00			0.20	0.10	0.20	
	175.00	190.00		1	15.00			0.20	0.10	0.30	
	190.00	205.00		1	15.00			0.20	0.10	0.30	
	205.00	220.00		1	15.00			0.20	0.10	0.30	
	220.00	235.00		1	15.00			0.20	0.10	0.30	
	235.00	250.00		1	15.00			0.20	0.10	0.30	
	250.00	255.00		1	5.00			0.20	0.10	0.10	
	RHS										
	0.00	15.00		1	15.00			0.20	0.10	0.30	
	15.00	30.00		1	15.00			0.20	0.10	0.30	
	30.00	45.00		1	15.00			0.20	0.10	0.30	
	45.00	60.00		1	15.00			0.20	0.10	0.30	
	60.00	75.00		1	15.00			0.20	0.10	0.30	

Contractor

Consultant

Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	75.00	90.00		1	15.00			0.20	0.10	0.30	
	90.00	105.00		1	15.00			0.20	0.10	0.30	
	105.00	120.00		1	15.00			0.20	0.10	0.30	
	120.00	135.00		1	15.00			0.20	0.10	0.30	
	135.00	150.00		1	15.00			0.20	0.10	0.30	
	150.00	165.00		1	15.00			0.20	0.10	0.30	
	165.00	175.00		1	10.00			0.20	0.10	0.20	
	175.00	190.00		1	15.00			0.20	0.10	0.30	
	190.00	205.00		1	15.00			0.20	0.10	0.30	
	205.00	220.00		1	15.00			0.20	0.10	0.30	
	220.00	235.00		1	15.00			0.20	0.10	0.30	
	235.00	250.00		1	15.00			0.20	0.10	0.30	
	250.00	255.00		1	5.00			0.20	0.10	0.10	
	Enterance Roadside										
	0.00	15.00		1	15.00			0.20	0.10	0.30	
	15.00	28.40		1	13.40			0.20	0.10	0.27	
	Kerb Arround Bench			1	5.80			0.20	0.10	0.12	
				1	5.90			0.20	0.10	0.12	
				1	5.60			0.20	0.10	0.11	
				1	6.00			0.20	0.10	0.12	
				1	6.60			0.20	0.10	0.13	
				1	5.90			0.20	0.10	0.12	
	Unnikrishnan Park (cycle track)										
	For SSM										
	0.00	15.00		1	15.00			0.90	0.15	2.03	
	15.00	30.00		1	15.00			0.90	0.15	2.03	
	30.00	45.00		1	15.00			0.90	0.15	2.03	
	45.00	60.00		1	15.00			0.90	0.15	2.03	
	60.00	75.00		1	15.00			0.90	0.15	2.03	
	75.00	90.00		1	15.00			0.90	0.15	2.03	
	90.00	104.50		1	14.50			0.90	0.15	1.96	
	For Culvert			1	6.80			1.30	0.20	1.77	
				1	4.20			1.30	0.20	1.09	
				1	7.50			1.30	0.20	1.95	
	SSM Drain										
	0.00	15.00		1	15.00			1.80	0.15	4.05	
	15.00	30.00		1	15.00			1.80	0.15	4.05	
	30.00	45.00		1	15.00			1.80	0.15	4.05	
	45.00	57.00		1	12.00			1.80	0.15	3.24	
	For unnikrishnan Cycle Track										
	0.00	15.00		1	15.00	1.85	1.85	1.85	0.20	5.55	
	15.00	30.00		1	15.00	1.85	1.85	1.85	0.20	5.55	
	30.00	45.00		1	15.00	1.85	1.85	1.85	0.20	5.55	
	45.00	60.00		1	15.00	1.85	1.80	1.83	0.20	5.48	
	60.00	75.00		1	15.00	1.80	1.80	1.80	0.20	5.40	
	75.00	90.00		1	15.00	1.80	1.80	1.80	0.20	5.40	

122.52

194.64

Asst. Executive Engineer, Project division, Yelahanka Zone, BBMP, Bangalore - 92

Asst. Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore -

Contractor

Consultant

Assistant Engineer 12/09

Assistant Exexutive Engineer

Cr 302.31

Cr 194.84

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	47.70	62.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	62.70	77.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	77.70	92.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	92.70	107.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	107.70	118.80		1	11.10	0.90	0.90	0.90	0.15	1.50	
	118.80	122.45		1	3.65	0.90	0.90	0.90	0.15	0.49	gate
	122.45	137.45		1	15.00	0.90	0.90	0.90	0.15	2.03	
	137.45	152.45		1	15.00	0.90	0.90	0.90	0.15	2.03	
	152.45	167.45		1	15.00	0.90	0.90	0.90	0.15	2.03	
	167.45	182.45		1	15.00	0.90	0.90	0.90	0.15	2.03	
	182.45	185.55		1	3.10	0.90	0.90	0.90	0.15	0.42	
	185.55	200.55		1	15.00	0.90	0.90	0.90	0.15	2.03	
	200.55	215.55		1	15.00	0.90	0.90	0.90	0.15	2.03	
	215.55	230.55		1	15.00	0.90	0.90	0.90	0.15	2.03	
	230.55	245.55		1	15.00	0.90	0.90	0.90	0.15	2.03	
	245.55	251.55		1	6.00	0.90	0.90	0.90	0.15	0.81	
	Rajarathnao park										
	0.00	15.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	15.00	30.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	30.00	45.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	45.00	60.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	60.00	73.10		1	13.10	0.90	0.90	0.90	0.15	2.03	
	73.10	88.10		1	15.00	0.90	0.90	0.90	0.15	2.03	
	88.10	103.10		1	15.00	0.90	0.90	0.90	0.15	2.03	
	103.10	114.40		1	11.30	0.90	0.90	0.90	0.15	1.53	
	114.40	120.00		1	5.60	0.90	0.90	0.90	0.15	0.76	
	120.00	123.50		1	3.50	0.90	0.90	0.90	0.15	0.47	
	123.50	126.15		1	2.65	0.90	0.90	0.90	0.15	0.36	gate
	126.15	141.15		1	15.00	0.90	0.90	0.90	0.15	2.03	
	141.15	156.15		1	15.00	0.90	0.90	0.90	0.15	2.03	
	156.15	171.15		1	15.00	0.90	0.90	0.90	0.15	2.03	
	171.15	178.40		1	7.25	0.90	0.90	0.90	0.15	0.98	
	mahayogi vemanna park										
	Plat farm for benches										
				4	2.20	2.00	2.00	2.00	0.20	3.52	
				4	2.20	1.50	1.50	1.50	0.20	2.64	
				3	2.20	1.80	1.80	1.80	0.20	2.38	
				2	2.20	2.20	2.20	2.20	0.20	1.94	
	Rajarathnao park										
				1	2.20	1.20	1.20	1.20	0.20	0.53	
				1	2.20	1.50	1.50	1.50	0.20	0.66	
				1	2.20	1.35	1.35	1.35	0.20	0.59	
				2	2.20	2.20	2.20	2.20	0.20	1.94	
				1	2.20	1.70	1.70	1.70	0.20	0.75	
				2	2.20	1.80	1.80	1.80	0.20	1.58	
	valmiki park										
				6	2.10	1.50			0.20	3.78	
				1	2.10	1.20			0.20	0.50	
				3	2.10	1.35			0.20	1.70	

Assistant Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

13/9/10

Contractor

TEJUS CONSULTANTS
Consultant

13/9/10

Assistant Engineer

Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	CF 376.41 Quantity	Unit / Remarks
	sholder drain			1	10.50	0.75			0.20	1.58	
	for pathway										
	mahayogi vemanna park										
	0.00	15.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	15.00	30.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	30.00	45.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	45.00	60.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	60.00	75.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	75.00	90.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	90.00	105.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	105.00	120.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	120.00	135.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	135.00	150.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	150.00	165.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	165.00	180.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	180.00	195.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	195.00	210.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	210.00	225.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	225.00	240.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	240.00	255.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	255.00	270.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	270.00	285.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	285.00	300.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	300.00	315.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	315.00	330.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	330.00	345.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	345.00	360.00		1	15.00	2.00	2.00	2.00	0.10	3.00	
	360.00	370.00		1	10.00	2.00	2.00	2.00	0.10	2.00	
	Rajarathnao park (pathway)										
	0.00	15.00		1	15.00	1.80	1.80	1.80	0.10	2.70	
	15.00	34.80		1	19.80	1.80	2.00	1.90	0.10	3.76	
	34.80	49.00		1	14.20	2.00	1.85	1.93	0.10	2.73	
	49.00	69.00		1	20.00	1.85	2.00	1.93	0.10	3.85	
	69.00	84.00		1	15.00	2.00	1.80	1.90	0.10	2.85	
	84.00	99.00		1	15.00	1.80	1.80	1.80	0.10	2.70	
	99.00	114.00		1	15.00	1.80	1.80	1.80	0.10	2.70	
	114.00	129.40		1	15.40	1.80	1.80	1.80	0.10	2.77	
	129.40	144.40		1	15.00	2.70	1.80	2.25	0.10	3.38	
	144.40	150.40		1	6.00	2.70	3.40	3.05	0.10	1.83	
	Gate Portion										
	0.00	1.80		1	1.80	2.70	3.90	3.30	0.10	0.59	
	Extra portion										
	0.00	4.30		1	4.30	4.50	3.00	3.75	0.15	2.42	
	0.00	11.50		1	11.50	0.80	6.00	3.40	0.15	5.87	

Contractor

Consultant

Assistant Engineer 13/9 to 23/9

Assistant Exexutive Engineer

194.64

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	90.00	104.50		1	14.50	2.00	2.90	2.45	0.20	7.11	
	For Path Way										
	0.00	15.00		1	15.00	2.30	2.30	2.30	0.20	6.90	
	15.00	30.00		1	15.00	2.30	2.30	2.30	0.20	6.90	
	30.00	45.00		1	15.00	2.30	2.30	2.30	0.20	6.90	
	45.00	60.00		1	15.00	2.30	2.30	2.30	0.20	6.90	
	60.00	75.00		1	15.00	2.30	2.30	2.30	0.20	6.90	
	75.00	90.00		1	15.00	2.30	2.30	2.30	0.20	6.90	
	90.00	104.50		1	14.50	2.30	2.30	2.30	0.20	6.67	
	For Kerb										
	Unnikrishnan Park (cycle track)										
	0.00	15.00		3	15.00			0.20	0.10	0.90	
	15.00	30.00		3	15.00			0.20	0.10	0.90	
	30.00	45.00		3	15.00			0.20	0.10	0.90	
	45.00	60.00		3	15.00			0.20	0.10	0.90	
	60.00	75.00		3	15.00			0.20	0.10	0.90	
	75.00	90.00		3	15.00			0.20	0.10	0.90	
	90.00	104.50		3	14.50			0.20	0.10	0.87	
	mahayogi vemanna park										
	0.00	15.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	15.00	30.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	30.00	45.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	45.00	59.60		1	14.60	0.90	0.90	0.90	0.15	1.97	
	59.60	74.60		1	15.00	0.90	0.90	0.90	0.15	2.03	
	74.60	89.60		1	15.00	0.90	0.90	0.90	0.15	2.03	
	89.60	104.60		1	15.00	0.90	0.90	0.90	0.15	2.03	
	104.60	119.60		1	15.00	0.90	0.90	0.90	0.15	2.03	
	119.60	134.60		1	15.00	0.90	0.90	0.90	0.15	2.03	
	134.60	149.60		1	15.00	0.90	0.90	0.90	0.15	2.03	
	149.60	164.20		1	14.60	0.90	0.90	0.90	0.15	1.97	
	164.20	165.70		1	1.50	0.90	0.90	0.90	0.15	0.20	
	165.70	180.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	180.70	195.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	195.70	210.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	210.70	225.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	225.70	240.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	240.70	255.70		1	15.00	0.90	0.90	0.90	0.15	2.03	
	255.70	260.90		1	5.20	0.90	0.90	0.90	0.15	0.70	
	260.90	275.90		1	15.00	0.90	0.90	0.90	0.15	2.03	
	275.90	279.30		1	3.40	0.90	0.90	0.90	0.15	0.46	
	279.30	282.90		1	3.60	0.90	0.90	0.90	0.15	0.49	gate
	282.90	294.70		1	11.80	0.90	0.90	0.90	0.15	1.59	
	Unnikrishnan parlrel park										
	0.00	15.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	15.00	30.00		1	15.00	0.90	0.90	0.90	0.15	2.03	
	30.00	32.70		1	2.70	0.90	0.90	0.90	0.15	0.36	
	32.70	47.70		1	15.00	0.90	0.90	0.90	0.15	2.03	

302.31

Contractor

Consultant

Assistant Engineer 17/9/23/09

Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	For kerbs										
	Kerb Arround Bench										
	mahayogi vemanna park										
				4	6.20			0.20	0.10	0.50	
				4	5.20			0.20	0.10	0.42	
				3	5.80			0.20	0.10	0.35	
				2	6.60			0.20	0.10	0.26	
	Rajarathnao park										
				1	4.60			0.20	0.10	0.09	
				1	5.20			0.20	0.10	0.10	
				1	4.90			0.20	0.10	0.10	
				2	6.60			0.20	0.10	0.26	
				1	5.60			0.20	0.10	0.11	
				2	5.80			0.20	0.10	0.23	
	valmiki park										
				6	5.10			0.20	0.10	0.61	
				1	4.50			0.20	0.10	0.09	
				3	4.80			0.20	0.10	0.29	
	mahayogi vemanna park										
	0.00	15.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	15.00	30.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	30.00	45.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	45.00	60.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	60.00	75.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	75.00	90.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	90.00	105.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	105.00	120.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	120.00	135.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	135.00	150.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	150.00	165.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	165.00	180.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	180.00	195.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	195.00	210.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	210.00	225.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	225.00	240.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	240.00	255.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	255.00	270.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	270.00	285.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	285.00	300.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	300.00	315.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	315.00	330.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	330.00	345.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	345.00	360.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	360.00	370.00		2	10.00	0.20	0.20	0.20	0.10	0.40	
	Rajarathnao park (kerbs)										
	0.00	15.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	15.00	34.80		2	19.80	0.20	0.20	0.20	0.10	0.79	
	34.80	49.00		2	14.20	0.20	0.20	0.20	0.10	0.57	

Cr 490.14

510.31

Contractor

Consultant

Assistant Engineer 23/09

Assistant Exexutive Engineer

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	49.00	69.00		2	20.00	0.20	0.20	0.20	0.10	0.80	
	69.00	84.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	84.00	99.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	99.00	114.00		2	15.00	0.20	0.20	0.20	0.10	0.60	
	114.00	129.40		2	15.40	0.20	0.20	0.20	0.10	0.62	
	129.40	144.40		2	15.00	0.20	0.20	0.20	0.10	0.60	
	144.40	150.40		2	6.00	0.20	0.20	0.20	0.10	0.24	
	extra portion										
	0.00	10.00		2	10.00	0.20	0.20	0.20	0.10	0.40	
	Rajarathnno extra road side for kerbs										
	0.00	15.00		1	15.00	0.20	0.20	0.20	0.10	0.30	
	15.00	30.00		1	15.00	0.20	0.20	0.20	0.10	0.30	
	30.00	45.00		1	15.00	0.20	0.20	0.20	0.10	0.30	
	45.00	60.00		1	15.00	0.20	0.20	0.20	0.10	0.30	
	60.00	65.40		1	5.40	0.20	0.20	0.20	0.10	0.11	
	65.40	69.00		1	3.60	0.20	0.20	0.20	0.10	0.07	
	69.00	87.00		1	18.00	0.20	0.20	0.20	0.10	0.36	
	path way										
	Rajarathnno extra road side										
	0.00	15.00		1	15.00	2.00	2.00	2.00	0.10	30.00	
	15.00	30.00		1	15.00	2.00	2.00	2.00	0.10	30.00	
	30.00	45.00		1	15.00	2.00	2.00	2.00	0.10	30.00	
	45.00	60.00		1	15.00	2.00	2.00	2.00	0.10	30.00	
	60.00	65.40		1	5.40	2.00	2.00	2.00	0.10	10.80	
	65.40	69.00		0	3.60	2.00	2.00	2.00	0.10	0.00	TC
	69.00	87.00		1	18.00	2.00	2.00	2.00	0.10	36.00	
									Total	683.31	cum

Limit to 1180.18

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor | Constultant | Assistant Engineer | Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
9	Stones Providing Size Stone masonry (Available Stones) with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand)										
	Sri Madivala Machideva Park										
	Step-1										
	0.00	15.00		1	15.00			0.75	0.20	2.25	west side S to N
	15.00	18.50		1	3.50			0.75	0.20	0.53	MN GATE
	18.50	28.20		1	9.70			0.75	0.20	1.46	
	28.20	43.20		1	15.00			0.75	0.20	2.25	w to s
	43.20	58.20		1	15.00			0.75	0.20	2.25	
	58.20	73.20		1	15.00			0.75	0.20	2.25	
	73.20	88.20		1	15.00			0.75	0.20	2.25	
	88.20	103.20		1	15.00			0.75	0.20	2.25	
	103.20	111.30		1	8.10			0.75	0.20	1.22	
	111.30	114.30		1	3.00			0.75	0.20	0.45	gate
	114.30	129.30		1	15.00			0.75	0.20	2.25	
	129.30	135.10		1	5.80			0.75	0.20	0.87	
	135.10	150.10		1	15.00			0.75	0.20	2.25	N to S
	150.10	165.10		1	15.00			0.75	0.20	2.25	
	165.10	180.10		1	15.00			0.75	0.20	2.25	
	180.10	195.10		1	15.00			0.75	0.20	2.25	
	195.10	210.10		1	15.00			0.75	0.20	2.25	
	210.10	220.30		1	10.20			0.75	0.20	1.53	
	220.30	224.30		1	4.00			0.75	0.20	0.60	
	224.30	227.10		1	2.80			0.75	0.20	0.42	
	227.10	242.10		1	15.00			0.75	0.20	2.25	
	242.10	257.10		1	15.00			0.75	0.20	2.25	
	257.10	272.10		1	15.00			0.75	0.20	2.25	
	272.10	287.10		1	15.00			0.75	0.20	2.25	
	287.10	302.10		1	15.00			0.75	0.20	2.25	
	302.10	317.10		1	15.00			0.75	0.20	2.25	
	317.10	333.10		1	16.00			0.75	0.20	2.40	
	mahayogi vemanna park										
	0.00	15.00		1	15.00			0.75	0.20	2.25	
	15.00	30.00		1	15.00			0.75	0.20	2.25	
	30.00	45.00		1	15.00			0.75	0.20	2.25	
	45.00	59.60		1	14.60			0.75	0.20	2.19	
	59.60	74.60		1	15.00			0.75	0.20	2.25	
	74.60	89.60		1	15.00			0.75	0.20	2.25	
	89.60	104.60		1	15.00			0.75	0.20	2.25	
	104.60	119.60		1	15.00			0.75	0.20	2.25	
	119.60	134.60		1	15.00			0.75	0.20	2.25	
	134.60	149.60		1	15.00			0.75	0.20	2.25	
	149.60	164.20		1	14.60			0.75	0.20	2.19	
	164.20	165.70		1	1.50			0.75	0.20	0.23	
	165.70	180.70		1	15.00			0.75	0.20	2.25	
	180.70	195.70		1	15.00			0.75	0.20	2.25	
	195.70	210.70		1	15.00			0.75	0.20	2.25	
	210.70	225.70		1	15.00			0.75	0.20	2.25	

83.87

Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore - 91

Assistant Executive Engineer

Contractor

Consultant

Assistant Engineer 11/9

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	225.70	240.70		1	15.00			0.75	0.20	2.25	
	240.70	255.70		1	15.00			0.75	0.20	2.25	
	255.70	260.90		1	5.20			0.75	0.20	0.78	
	260.90	275.90		1	15.00			0.75	0.20	2.25	
	275.90	279.30		1	3.40			0.75	0.20	0.51	
	279.30	282.90		1	3.60			0.75	0.20	0.54	
	282.90	294.70		1	11.80			0.75	0.20	1.77	
	Unnikrishnan parlel park										
	0.00	15.00		1	15.00			0.75	0.20	2.25	
	15.00	30.00		1	15.00			0.75	0.20	2.25	
	30.00	32.70		1	2.70			0.75	0.20	0.41	
	32.70	47.70		1	15.00			0.75	0.20	2.25	
	47.70	62.70		1	15.00			0.75	0.20	2.25	
	62.70	77.70		1	15.00			0.75	0.20	2.25	
	77.70	92.70		1	15.00			0.75	0.20	2.25	
	92.70	107.70		1	15.00			0.75	0.20	2.25	
	107.70	118.80		1	11.10			0.75	0.20	1.67	
	118.80	122.45		1	3.65			0.75	0.20	0.55	
	122.45	137.45		1	15.00			0.75	0.20	2.25	
	137.45	152.45		1	15.00			0.75	0.20	2.25	
	152.45	167.45		1	15.00			0.75	0.20	2.25	
	167.45	182.45		1	15.00			0.75	0.20	2.25	
	182.45	185.55		1	3.10			0.75	0.20	0.46	
	185.55	200.55		1	15.00			0.75	0.20	2.25	
	200.55	215.55		1	15.00			0.75	0.20	2.25	
	215.55	230.55		1	15.00			0.75	0.20	2.25	
	230.55	245.55		1	15.00			0.75	0.20	2.25	
	245.55	251.55		1	6.00			0.75	0.20	0.90	
	Rajarathnao park										
	0.00	15.00		1	15.00			0.75	0.20	2.25	
	15.00	30.00		1	15.00			0.75	0.20	2.25	
	30.00	45.00		1	15.00			0.75	0.20	2.25	
	45.00	60.00		1	15.00			0.75	0.20	2.25	
	60.00	73.10		1	13.10			0.75	0.20	1.97	
	73.10	88.10		1	15.00			0.75	0.20	2.25	
	88.10	103.10		1	15.00			0.75	0.20	2.25	
	103.10	114.40		1	11.30			0.75	0.20	1.70	
	114.40	120.00		1	5.60			0.75	0.20	0.84	
	120.00	123.50		1	3.50			0.75	0.20	0.53	
	123.50	126.15		1	2.65			0.75	0.20	0.40	
	126.15	141.15		1	15.00			0.75	0.20	2.25	
	141.15	156.15		1	15.00			0.75	0.20	2.25	
	156.15	171.15		1	15.00			0.75	0.20	2.25	
	171.15	178.40		1	7.25			0.75	0.20	1.09	
								Total		158.66	Cum

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangelore - 9

Contractor

Consultant

Assistant Engineer 12/09

Assistant Exexutive Engineer

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Rem
10	Providing Coursed rubble masonry (first sort) with hard stone in foundation and plinth with Cement mortar 1:6 (1 cement : 6 coarse sand) (KPWD SR 2021-22, Volume-II, Item No.5.2, Page No.9)										
	Sri Madivala Machideva Park										
	Step-2										
	0.00	15.00		1	15.00			0.60	0.40	3.60	west side S to N
	15.00	18.50		1	3.50			0.60	0.40	0.84	MN GATE
	18.50	28.20		1	9.70			0.60	0.40	2.33	
	28.20	43.20		1	15.00			0.60	0.40	3.60	w to s
	43.20	58.20		1	15.00			0.60	0.40	3.60	
	58.20	73.20		1	15.00			0.60	0.40	3.60	
	73.20	88.20		1	15.00			0.60	0.40	3.60	
	88.20	103.20		1	15.00			0.60	0.40	3.60	
	103.20	111.30		1	8.10			0.60	0.40	1.94	
	111.30	114.30		1	3.00			0.60	0.40	0.72	gate
	114.30	129.30		1	15.00			0.60	0.40	3.60	
	129.30	135.10		1	5.80			0.60	0.40	1.39	
	135.10	150.10		1	15.00			0.60	0.40	3.60	N to S
	150.10	165.10		1	15.00			0.60	0.40	3.60	
	165.10	180.10		1	15.00			0.60	0.40	3.60	
	180.10	195.10		1	15.00			0.60	0.40	3.60	
	195.10	210.10		1	15.00			0.60	0.40	3.60	
	210.10	220.30		1	10.20			0.60	0.40	2.45	
	220.30	224.30		1	4.00			0.60	0.40	0.96	
	224.30	227.10		1	2.80			0.60	0.40	0.67	
	227.10	242.10		1	15.00			0.60	0.40	3.60	
	242.10	257.10		1	15.00			0.60	0.40	3.60	
	257.10	272.10		1	15.00			0.60	0.40	3.60	
	272.10	287.10		1	15.00			0.60	0.40	3.60	
	287.10	302.10		1	15.00			0.60	0.40	3.60	
	302.10	317.10		1	15.00			0.60	0.40	3.60	
	317.10	333.10		1	16.00			0.60	0.40	3.84	
	Step-3										
	0.00	15.00		1	15.00			0.45	0.20	1.35	west side S to N
	15.00	18.50		1	3.50			0.45	0.20	0.32	MN GATE
	18.50	28.20		1	9.70			0.45	0.20	0.87	
	28.20	43.20		1	15.00			0.45	0.20	1.35	w to s
	43.20	58.20		1	15.00			0.45	0.20	1.35	
	58.20	73.20		1	15.00			0.45	0.20	1.35	
	73.20	88.20		1	15.00			0.45	0.20	1.35	
	88.20	103.20		1	15.00			0.45	0.20	1.35	
	103.20	111.30		1	8.10			0.45	0.20	0.73	
	111.30	114.30		1	3.00			0.45	0.20	0.27	gate
	114.30	129.30		1	15.00			0.45	0.20	1.35	
	129.30	135.10		1	5.80			0.45	0.20	0.52	
	135.10	150.10		1	15.00			0.45	0.20	1.35	N to S
	150.10	165.10		1	15.00			0.45	0.20	1.35	

94.80

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

Contractor

Consultant

Assistant Engineer

Pre Measurements

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	165.10	180.10		1	15.00			0.45	0.20	1.35	
	180.10	195.10		1	15.00			0.45	0.20	1.35	
	195.10	210.10		1	15.00			0.45	0.20	1.35	
	210.10	220.30		1	10.20			0.45	0.20	0.92	
	220.30	224.30		1	4.00			0.45	0.20	0.36	E to W GATE
	224.30	227.10		1	2.80			0.45	0.20	0.25	
	227.10	242.10		1	15.00			0.45	0.20	1.35	
	242.10	257.10		1	15.00			0.45	0.20	1.35	
	257.10	272.10		1	15.00			0.45	0.20	1.35	
	272.10	287.10		1	15.00			0.45	0.20	1.35	
	287.10	302.10		1	15.00			0.45	0.20	1.35	
	302.10	317.10		1	15.00			0.45	0.20	1.35	
	317.10	333.10		1	16.00			0.45	0.20	1.44	
	Unnikrishnan Park (cycle track)										
	0.00	15.00		1	15.00			0.75	0.20	2.25	
	15.00	30.00		1	15.00			0.75	0.20	2.25	
	30.00	45.00		1	15.00			0.75	0.20	2.25	
	45.00	60.00		1	15.00			0.75	0.20	2.25	
	60.00	75.00		1	15.00			0.75	0.20	2.25	
	75.00	90.00		1	15.00			0.75	0.20	2.25	
	90.00	104.50		1	14.50			0.75	0.20	2.18	
	Step - 2										
	0.00	15.00		1	15.00			0.60	0.40	3.60	
	15.00	30.00		1	15.00			0.60	0.40	3.60	
	30.00	45.00		1	15.00			0.60	0.40	3.60	
	45.00	60.00		1	15.00			0.60	0.40	3.60	
	60.00	75.00		1	15.00			0.60	0.40	3.60	
	75.00	90.00		1	15.00			0.60	0.40	3.60	
	90.00	104.50		1	14.50			0.60	0.40	3.48	
	Step - 3										
	0.00	15.00		1	15.00			0.45	0.20	1.35	
	15.00	30.00		1	15.00			0.45	0.20	1.35	
	30.00	45.00		1	15.00			0.45	0.20	1.35	
	45.00	60.00		1	15.00			0.45	0.20	1.35	
	60.00	75.00		1	15.00			0.45	0.20	1.35	
	75.00	90.00		1	15.00			0.45	0.20	1.35	
	90.00	104.50		1	14.50			0.45	0.20	1.31	
	SSM Drain										
	0.00	15.00		2	15.00			0.45	0.90	12.15	
	15.00	30.00		2	15.00			0.45	0.90	12.15	
	30.00	45.00		2	15.00			0.45	0.90	12.15	
	45.00	57.00		2	12.00			0.45	0.90	9.72	
	STEP-2										
	mahayogi vemanna										
	0.00	15.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	15.00	30.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	30.00	45.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	45.00	59.60		1	14.60	0.60	0.60	0.60	0.40	3.50	

94.80

220.56

Contractor

Consultant

Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	59.60	74.60		1	15.00	0.60	0.60	0.60	0.40	3.60	
	74.60	89.60		1	15.00	0.60	0.60	0.60	0.40	3.60	
	89.60	104.60		1	15.00	0.60	0.60	0.60	0.40	3.60	
	104.60	119.60		1	15.00	0.60	0.60	0.60	0.40	3.60	
	119.60	134.60		1	15.00	0.60	0.60	0.60	0.40	3.60	
	134.60	149.60		1	15.00	0.60	0.60	0.60	0.40	3.60	
	149.60	164.20		1	14.60	0.60	0.60	0.60	0.40	3.50	
	164.20	165.70		0	1.50	0.60	0.60	0.60	0.40	0.00	
	165.70	180.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	180.70	195.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	195.70	210.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	210.70	225.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	225.70	240.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	240.70	255.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	255.70	260.90		1	5.20	0.60	0.60	0.60	0.40	1.25	
	260.90	275.90		1	15.00	0.60	0.60	0.60	0.40	3.60	
	275.90	279.30		1	3.40	0.60	0.60	0.60	0.40	0.82	
	279.30	282.90		0							
	282.90	294.70		1	11.80	0.60	0.60	0.60	0.40	2.83	gate
	rajarathnao park road side drain										
	LHS										
	0.00	15.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	15.00	30.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	30.00	45.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	45.00	60.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	60.00	75.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	75.00	87.00		1	12.00	0.60	0.60	0.60	0.40	2.88	
	0.00	13.90		1	13.90	0.45	0.45	0.45	0.40	2.50	
	Unnikrishnan parlel park										
	0.00	15.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	15.00	30.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	30.00	32.70		1	2.70	0.60	0.60	0.60	0.40	0.65	
	32.70	47.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	47.70	62.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	62.70	77.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	77.70	92.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	92.70	107.70		1	15.00	0.60	0.60	0.60	0.40	3.60	
	107.70	118.80		1	11.10	0.60	0.60	0.60	0.40	2.66	
	118.80	122.45		0	3.65	0.60	0.60	0.60	0.40	0.00	
	122.45	137.45		1	15.00	0.60	0.60	0.60	0.40	3.60	
	137.45	152.45		1	15.00	0.60	0.60	0.60	0.40	3.60	
	152.45	167.45		1	15.00	0.60	0.60	0.60	0.40	3.60	
	167.45	182.45		1	15.00	0.60	0.60	0.60	0.40	3.60	
	182.45	185.55		1	3.10	0.60	0.60	0.60	0.40	0.74	
	185.55	200.55		1	15.00	0.60	0.60	0.60	0.40	3.60	
	200.55	215.55		1	15.00	0.60	0.60	0.60	0.40	3.60	
	215.55	230.55		1	15.00	0.60	0.60	0.60	0.40	3.60	
	230.55	245.55		1	15.00	0.60	0.60	0.60	0.40	3.60	

220.50

357.20

Contractor

Consultant

Assistant Engineer

Assistant Exexutive Engineer

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	245.55	251.55		1	6.00	0.60	0.60	0.60	0.40	1.44	
	Rajarathnao park										
	0.00	15.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	15.00	30.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	30.00	45.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	45.00	60.00		1	15.00	0.60	0.60	0.60	0.40	3.60	
	60.00	73.10		1	13.10	0.60	0.60	0.60	0.40	3.14	
	73.10	88.10		1	15.00	0.60	0.60	0.60	0.40	3.60	
	88.10	103.10		1	15.00	0.60	0.60	0.60	0.40	3.60	
	103.10	114.40		1	11.30	0.60	0.60	0.60	0.40	2.71	
	114.40	120.00		1	5.60	0.60	0.60	0.60	0.40	1.34	
	120.00	123.50		1	3.50	0.60	0.60	0.60	0.40	0.84	
	123.50	126.15		0	2.65	0.60	0.60	0.60	0.40	0.00	
	126.15	141.15		1	15.00	0.60	0.60	0.60	0.40	3.60	
	141.15	156.15		1	15.00	0.60	0.60	0.60	0.40	3.60	
	156.15	171.15		1	15.00	0.60	0.60	0.60	0.40	3.60	
	171.15	178.40		1	7.25	0.60	0.60	0.60	0.40	1.74	
	Step-3										
	mahayogi vemanna park										
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	30.00	45.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	45.00	59.60		1	14.60	0.45	0.45	0.45	0.20	1.31	
	59.60	74.60		1	15.00	0.45	0.45	0.45	0.20	1.35	
	74.60	89.60		1	15.00	0.45	0.45	0.45	0.20	1.35	
	89.60	104.60		1	15.00	0.45	0.45	0.45	0.20	1.35	
	104.60	119.60		1	15.00	0.45	0.45	0.45	0.20	1.35	
	119.60	134.60		1	15.00	0.45	0.45	0.45	0.20	1.35	
	134.60	149.60		1	15.00	0.45	0.45	0.45	0.20	1.35	
	149.60	164.20		1	14.60	0.45	0.45	0.45	0.20	1.31	
	164.20	165.70		0	1.50	0.45	0.45	0.45	0.20	0.00	
	165.70	180.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	180.70	195.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	195.70	210.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	210.70	225.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	225.70	240.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	240.70	255.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	255.70	260.90		1	5.20	0.45	0.45	0.45	0.20	0.47	
	260.90	275.90		1	15.00	0.45	0.45	0.45	0.20	1.35	
	275.90	279.30		1	3.40	0.45	0.45	0.45	0.20	0.31	
	279.30	282.90		0	3.60	0.45	0.45	0.45	0.20	0.00	
	282.90	294.70		1	11.80	0.45	0.45	0.45	0.20	1.06	
	Unnikrishnan parlel park										
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	30.00	32.70		1	2.70	0.45	0.45	0.45	0.20	0.24	
	32.70	47.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	47.70	62.70		1	15.00	0.45	0.45	0.45	0.20	1.35	

Contractor

Consultant

Assistant Engineer

Assistant Exexutive Engineer

Pre Measurements

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Unit / Remarks
	Chainage										
	62.70	77.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	77.70	92.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	92.70	107.70		1	15.00	0.45	0.45	0.45	0.20	1.35	
	107.70	118.80		1	11.10	0.45	0.45	0.45	0.20	1.00	
	118.80	122.45		0	3.65	0.45	0.45	0.45	0.20	0.00	
	122.45	137.45		1	15.00	0.45	0.45	0.45	0.20	1.35	
	137.45	152.45		1	15.00	0.45	0.45	0.45	0.20	1.35	
	152.45	167.45		1	15.00	0.45	0.45	0.45	0.20	1.35	
	167.45	182.45		1	15.00	0.45	0.45	0.45	0.20	1.35	
	182.45	185.55		1	3.10	0.45	0.45	0.45	0.20	0.28	
	185.55	200.55		1	15.00	0.45	0.45	0.45	0.20	1.35	
	200.55	215.55		1	15.00	0.45	0.45	0.45	0.20	1.35	
	215.55	230.55		1	15.00	0.45	0.45	0.45	0.20	1.35	
	230.55	245.55		1	15.00	0.45	0.45	0.45	0.20	1.35	
	245.55	251.55		1	6.00	0.45	0.45	0.45	0.20	0.54	
	Rajarathnao park										
	0.00	15.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	15.00	30.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	30.00	45.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	45.00	60.00		1	15.00	0.45	0.45	0.45	0.20	1.35	
	60.00	73.10		1	13.10	0.45	0.45	0.45	0.20	1.18	
	73.10	88.10		1	15.00	0.45	0.45	0.45	0.20	1.35	
	88.10	103.10		1	15.00	0.45	0.45	0.45	0.20	1.35	
	103.10	114.40		1	11.30	0.45	0.45	0.45	0.20	1.02	
	114.40	120.00		1	5.60	0.45	0.45	0.45	0.20	0.50	
	120.00	123.50		1	3.50	0.45	0.45	0.45	0.20	0.32	
	123.50	126.15		0	2.65	0.45	0.45	0.45	0.20	0.00	
	126.15	141.15		1	15.00	0.45	0.45	0.45	0.20	1.35	
	141.15	156.15		1	15.00	0.45	0.45	0.45	0.20	1.35	
	156.15	171.15		1	15.00	0.45	0.45	0.45	0.20	1.35	
	171.15	178.40		1	7.25	0.45	0.45	0.45	0.20	0.65	
									Total	465.01	Cum

Asst. Executive Engineer
Yelahanka Zone
BBMP, Bangalore - 32

Contractor | Consultant | Assistant Engineer | Assistant Exexutive Engineer